

ELECTRICAL SYSTEM INSPECTION CHECKLIST

GENERAL INFORMATION

Name: _____

Date: _____

Location: _____

Service Panel & Breakers

- Yes No — Panel accessible with required clear working space
- Yes No — Circuits labeled clearly and match actual loads
- Yes No — No heat marks, corrosion, or burning odor present
- Yes No — Breakers seated properly with no double-tapping

Grounding & Bonding

- Yes No — Main grounding conductor appears connected and intact
- Yes No — Bonding at water/gas piping appears continuous
- Yes No — No loose or corroded grounding connections noted
- Yes No — Panel grounding and neutrals appear properly separated

Outlets & Polarity

- Yes No — Representative outlets test powered and wired correctly
- Yes No — No loose, cracked, or scorched receptacles observed
- Yes No — No warm outlets or buzzing at receptacles detected
- Yes No — Outlet cover plates present and secured

GFCI & AFCI Protection

- Yes No — GFCI protection present in wet and exterior locations
- Yes No — GFCI devices trip and reset properly when tested
- Yes No — AFCI protection present where required by standards
- Yes No — AFCI breakers test using test button where accessible

Switches & Lighting

- Yes No — Switches operate without arcing, noise, or heat
- Yes No — Light fixtures secure with no exposed wiring observed
- Yes No — Bulb wattage appears appropriate for fixtures
- Yes No — Dimmers and controls operate without flicker

Wiring & Junctions

- Yes No — No exposed splices or open junction boxes observed
- Yes No — Cable sheathing intact with no rodent damage noted
- Yes No — Extension cords not used as permanent wiring
- Yes No — Conduits and clamps secure where visible

Life Safety Devices

- Yes No — Smoke alarms present where expected and responsive
- Yes No — CO alarms present where expected and responsive
- Yes No — Alarm locations appear appropriate for dwelling layout
- Yes No — No missing alarm units noted in key areas

FINAL NOTES

Inspector Comments:

Inspector Name: _____

Inspector Email: _____

Inspection Date: _____

I confirm this inspection was completed accurately

Powered by:  FIELD EAGLE www.fieldeagle.com