

FIRE ALARM & DETECTION SYSTEM INSPECTION CHECKLIST

GENERAL INFORMATION

Name: _____

Date: _____

Location: _____

Control Panel Status

- Yes No — Control panel power supply is connected and stable
- Yes No — All LEDs and display indicators function correctly
- Yes No — System is free of alarm, trouble, or supervisory signals
- Yes No — Fuses and circuit breakers are intact and rated correctly

Initiating Devices

- Yes No — Smoke and heat detectors are clean and unobstructed
- Yes No — Manual pull stations are accessible and undamaged
- Yes No — Duct detectors are properly installed and sampling air
- Yes No — All devices trigger the appropriate alarm signal

Notification Appliances

- Yes No — Horns, bells, and strobes activate upon alarm
- Yes No — Audio evacuation messages are clear and audible

Yes No — Visual appliances are unobstructed and visible

Yes No — Sync modules coordinate strobe flashes correctly

Power & Monitoring

Yes No — Backup batteries are fully charged and free of corrosion

Yes No — System transfers to backup power during outage test

Yes No — Alarm signals transmit successfully to monitoring station

Yes No — Phone lines or IP communicators are active and verified

FINAL NOTES

Inspector Comments:

Inspector Name: _____

Inspector Email: _____

Inspection Date: _____

I confirm this inspection was completed accurately